



**Sir Robert
McALPINE**

Gateway Central

April 2021

Dear Neighbour

Please see below this month's update with information on construction activity at the Gateway Central project.

Progress over the past month:

- Completion of basement concrete raft slab.
- Removal of the temporary works props.
- Waterproofing / reinforcement and concrete works to the basement perimeter walls
- Construction of the ground floor structure on the eastern side of the site
- Progression of the slipform core from Basement to level to approximately 3rd floor.

Planned works for April / May 2021:

Gateway Central

- Completion of Ground floor slab
- Slipform core construction up to roof level (out of hours working required as agreed with LBHF)
- Progression of the basement car lift structure on the western side of site.
- Slight modifications to the site gates and logistics routes within the site

Gateway West

- Commencement of enabling works for the Gateway West building.
- Pile probing.
- Reinstatement of the piling mat.
- Construction of a sewer connection on Dorando Close via a tunnel beneath the road.

Foundation pre-employment programme

We are looking for individuals who are unemployed or not currently working in construction but looking to enter the industry. Should we achieve enough candidates for the course, a fully funded pre-employment training programme could be organised by Keltbray who are undertaking the concrete works at Gateway Central and is in conjunction with TfL.

The course would be offered via a virtual classroom so candidates will need access to a computer and the internet. Training includes: Introduction to Construction, Manual Handling, Mental Health Awareness, Resilience Advantage, Asbestos Awareness, Health & Safety Awareness, and attainment of a CSCS card.

Contact Us

For any queries relating to construction works, want to sign up for regular updates, or to join the Whatsapp group:

Email: gatewaywhitecity@srm.com
(Mon-Fri between 8am and 6pm)

For all enquiries outside of these hours, or anything urgent, please use the 24-hour hotline:
0800 061 2132.

*All contact details will be used for the purposes of keeping you up to date with regards development works for the Gateway Central project. This data will not be disclosed to any organisation not associated with the re-development.

24-hour hotline: 0800 061 2132 (Freephone)

Slipform Core Construction – underway

With the basement raft foundation in place the slipform rig has been assembled in the basement, the photo bottom right shows it at Level 2. The rig will climb to level 11 allowing the concrete core walls and stairs to be constructed in advance of the steel frame erection.



April '21 – Basement raft construction completed

For Health and Safety reasons associated with the pandemic extended hours will need to be worked in agreement with the LBHF Environmental Health Office. Hours are expected to be worked from 7am – 9pm with noise restrictions in place.



April '21 – Central core progressed up to level 2 – Ground floor construction started

Contact Us

New WEBSITE & QR CODE!

The Gateway Central WebPage has now gone live and can be accessed via the following link

[White City Place: Gateway - Sir Robert McAlpine \(srm.com\)](http://www.srm.com)



If you have any queries relating to the works, want to sign up for regular updates, or to join the Whatsapp group, please contact us Mon-Fri between 8am and 5pm using the details below. For all enquiries outside of these hours, please use the 24-hour hotline 0800 061 2132

Bruce Nixon | Community Manager | b.nixon@srm.com

Richard Hill | Project Director | r.hill@srm.com

*All contact details will be used for the purposes of keeping you up to date with regards development works for the Gateway Central project. This data will not be disclosed to any organisation not associated with the re-development.