



**Sir Robert  
McALPINE**

# Gateway Central

## May 2021

### Dear Neighbour

Please see below this month's update with information on construction activity at the Gateway Central project.

#### Progress over the past month:

- Completion of the basement raft slab
- Continue constructing elements of the concrete structure at basement level, walls and columns
- Commence ground floor slab construction
- Construction of core up to level 5
- Removal of the cladding sample wall

#### Planned works for May 2021:

- Completion of the ground floor slab construction
- Completion of core construction up to roof level and commence dismantling of slipform rig
- Installation of stair units and construction of landings within the core
- Handover of areas for commencement of blockwork wall construction to the basement
- Commencement of welding to the core walls in preparation for steel frame commencement in early June
- Drainage excavation works and new sewer heading to Dorando Close manhole
- Preparation works for Gateway West Piling commencement 1<sup>st</sup> June

#### Foundation pre-employment programme

We are looking for individuals who are unemployed or not currently working in construction but looking to enter the industry. Should we achieve enough candidates for the course, a fully funded pre-employment training programme could be organised by Keltbray who are undertaking the concrete works at Gateway Central and is in conjunction with TfL.

The course would be offered via a virtual classroom so candidates will need access to a computer and the internet. Training includes: Introduction to Construction, Manual Handling, Mental Health Awareness, Resilience Advantage, Asbestos Awareness, Health & Safety Awareness, and attainment of a CSCS card.

#### Contact Us

For any queries relating to construction works, want to sign up for regular updates, or to join the Whatsapp group:

Email: [gatewaywhitecity@srm.com](mailto:gatewaywhitecity@srm.com)  
(Mon-Fri between 8am and 6pm)

For all enquiries outside of these hours, or anything urgent, please use the 24-hour hotline:  
**0800 061 2132.**

\*All contact details will be used for the purposes of keeping you up to date with regards development works for the Gateway Central project. This data will not be disclosed to any organisation not associated with the re-development.

**24-hour hotline: 0800 061 2132 (Freephone)**

### Slipform Core Construction Underway

The slipform rig is nearly halfway to Roof Level. The photo on the right shows the rig at Level 5. The rig will climb to Roof Level allowing the concrete core walls and stairs to be constructed in advance of the steel frame erection.



For Health and Safety reasons associated with the pandemic extended hours will continue to be worked in agreement with the LBHF Environmental Health Office. Hours are expected to be worked from 7am – 9pm with noise restrictions in place.

The photo on the right shows an internal view of the site.



### Contact Us

New WEBSITE & QR CODE!

The Gateway Central WebPage has now gone live and can be accessed via the following link

[White City Place: Gateway - Sir Robert McAlpine \(srm.com\)](http://srm.com)



If you have any queries relating to the works, want to sign up for regular updates, or to join the Whatsapp group, please contact us Mon-Fri between 8am and 5pm using the details below. For all enquiries outside of these hours, please use the 24-hour hotline 0800 061 2132

Bruce Nixon | Community Manager | [b.nixon@srm.com](mailto:b.nixon@srm.com)

Richard Hill | Project Director | [r.hill@srm.com](mailto:r.hill@srm.com)

\*All contact details will be used for the purposes of keeping you up to date with regards development works for the Gateway Central project. This data will not be disclosed to any organisation not associated with the re-development.